

Prefabricated Bridges Bid #13-0801B
Bid Tabulation

	Contech Eng. Solutions	Big R Bridge	Laminated Concepts, Inc.
Oakland Sang Run Road Bridge No. G-21			
Prefabricated Steel Bridge	\$140,353.00	\$198,900.00	No Bid
Delivery Date from Date of Award	90 Days	125 Days	No Bid
On-Site Technical Representative	Included in Price	Free	No Bid
Chet Kelly Road Bridge No. G-84			
Option #1 Prefabricated Steel Bridge			
Prefabricated Steel Bridge	\$71,361.00	\$86,300.00	No Bid
Delivery Date from Date of Award	90 Days	125 Days	No Bid
On-Site Technical Representative	Included in Price	Free	No Bid
Option #2 Longitudinal Glued Laminated Timber Superstructure Materials			
Glued Laminated Timber Bridge	N/A	N/A	\$106,722.00
Delivery Date from Date of Award	N/A	N/A	8 - 10 wk. after approv. shop drgs
On-Site Technical Representative	N/A	N/A	\$400.00 Day

Notes: Contech Engineered Solutions - 90-day delivery timeframe allows for, 30 days to generate submittal drawings, calcs, etc. 15 days for County review/approvals, and 45 days for production of structure(s).

Laminated Concepts, Inc. - Stress equipment required for assembly. Three stressings required. Equipment available for rental fee of \$900 for two week period. Includes cost of shipping to County. Rental fee is not included in above bid.